

Renovation Report 1998

Property: 12 Example Road, Sampleton
Prepared by: Sampleton Building Services Ltd
Date: 30 October 1998

1. Property

The property is a 1½-storey timber-frame detached house built in 1978. A partial basement houses the technical room.

2. Original structures (1978)

Part	Description
Foundation	Cast concrete strip foundations and plinth
Base floor	Concrete slab on ground
External walls	Timber frame, 100 mm mineral wool, painted board cladding
Roof	Concrete tile roof with an underlay, on timber trusses

The original concrete tile roof was in fair condition and was not part of the 1998 renovation.

3. Scope of the renovation

The renovation was carried out between 1 June and 30 October 1998. It covered:

- waterproofing and tiling of the bathroom and the sauna floor;
- a new mechanical ventilation system;
- replacement of the main distribution board.

4. Bathroom and sauna

The old tiles in the bathroom were removed down to the concrete. The bathroom floor and walls and the sauna floor were waterproofed in 1998 with a brush-applied waterproofing membrane, which was lapped into new plastic floor drains with clamping rings. New floor and wall tiles were laid on the membrane.

The utility room and the WC were not renovated.

5. Ventilation

The original natural ventilation was replaced with mechanical supply and extract ventilation. Mechanical ventilation system installed during 1998 renovation. Design life 25 years.

The supply-air unit is in the basement technical room. It supplies filtered outdoor air to the living room and the bedrooms. Air is extracted through ducts from the kitchen, the bathroom, the sauna, the WC and the utility room. The filters should be changed at least once a year.

6. Electrical

The main distribution board was replaced in 1998. The new board has automatic circuit breakers and a residual current device for the wet room circuits. The rest of the wiring is original from 1978.

7. Costs

Work	Cost (FIM, incl. VAT)
Bathroom and sauna waterproofing and tiling	36 500
Mechanical ventilation system	42 800
Main distribution board replacement	14 200
Design and site supervision	9 600
Total	103 100

8. Handover

The work was completed and handed over to the owner on 30 October 1998.
Site supervisor, Sampleton Building Services Ltd